

STRUMAN Bridge and Structure Management System

Print Date: 26/05/2025 15:36:43

Inspection Sheet - Structure: BM3019 - Medium Bridge

Inspection Sheet																													
Authority						Structure Type				Structure Number				Structure Name															
Namibia Roads Authority						Culvert Major				BM3019				Medium Bridge															
Inspection Information																													
Inspection Type						Inspector Name						Firm						Date											
Principal						Ramon Tiongco						SCE						25/01/2024											
Classification												GPS Coordinates																	
Asset Class												Size Category																	
Major Culvert												-																	
												Latitude																	
												Longitude																	
												-21.16306461																	
												16.82089440																	
Cell Widths (m)												Minimum Vertical Clearance (m)																	
Cell		C1-C6	C2	C3	C4	C5	C6	Position																					
Width		4.9	4.87	4.88	2.4	2.4	2.4	Minimum Clearance																					
Location Details																													
Road Number				Road km Chainage				Maintenance Region				Feature Crossed				Feature Name													
T0107				90.99538				Otjiwarongo																					
Structure Information																													
Culvert Type				Year constructed				Culvert Orientation				No of Cells				Overall length				Overall Width				Min Clear Width (m)				Angle of skew	
Simply supported				2003				East/West				6				31.70				14.80				12.50					
Inspection Ratings																													
General Items																													
E1 E2			01. Apron Slabs & Cut Off Walls			E1 E2			02. Wing / Ret / Head Walls			E1 E2			03. Scour Protection Works			E1 E2			04. Embankment/s			05. Waterway					
			D E R						D E R						D E R						D E R								
			X - -						0 - -						X - -						0 - -								
			X - -						0 - -						X - -						0 - -								
			06. Road Slabs						07. Roadway Joints						08. Guardrails						09. Parapets / Handrails						14. Miscellaneous Items		
			D E R						D E R						D E R						D E R						D E R		
			X - -						X - -						X - -						X - -						1 2 1		
Specific Positions																													
C1 C2 C3 C4 C5 C6			10. Walls			11. Top Slab			12. Invert Slab			13. Cell Deformation																	
			D E R			D E R			D E R			D E R																	
			U - -			U - -			X - -			0 - -																	
			U - -			U - -			X - -			0 - -																	
			U - -			U - -			X - -			0 - -																	
			U - -			U - -			X - -			0 - -																	
			U - -			U - -			X - -			0 - -																	
Remedial Work																													
	Inspection Item		Position		Activity				Qty	Unit	Urg	MS	Remarks				MF	Photos											
1	05. Waterway		BE		953. Ad-hoc item (describe under Remarks)				50	No	1	N	Clear Vegetation, Units in m^2					S01											
2	05. Waterway		BE		209. Clear siltation				50	m3	1	N						S02,S03											
3	05. Waterway		BE		207. Clear debris				90	m3	1	N						S06											
4	14. Miscellaneous Items		BE		605. Install culvert markers				2	No	1	N						S04,S05											
Inspector's assessment of structure condition and further comments																													
Inspector's Comments																													
Further inspection needed ?																													
N																													
If further inspection required, indicate special requirements:																													
D - DEGREE							E - EXTENT					R - RELEVANCY					U - URGENCY												
NA	UA Insp	None	Minor	Fair	Poor	Severe	Local	>Local	<Gnl	General	Min	Moderate	Major	Critical	Record	Monitor	Routine	<10 yrs	<5 yrs	ASAP									
X	U	0	1	2	3	4	1	2	3	4	1	2	3	4	R	0	1	2	3	4									